



VOLUME II- APPENDIX

TISBURY SCHOOL
PREFERRED SCHEMATIC REPORT SUBMISSION



for the Massachusetts School Building Authority

MODULE 3: PREFERRED SCHEMATIC REPORT TABLE OF CONTENTS

APPENDIX

- A. Meeting Minutes
- B. Building Committee & Town/Community Presentations
- C. Students Visions
- D. Community Survey #1 & #2
- E. Traffic Study
- F. PAL Report
- G. Design Evaluation Matrix
- H. Summary of Preliminary Design Pricing & Cost Estimates
- I. MSBA Preliminary Design Program Comments and District Response
- J. NHESP Letter
- K. Education Program
- L. LEED Scorecard & Letter
- M. Total Project Budget for Preferred Scheme
- N. Proposed Project Construction Schedule

APPENDIX A

(Meeting Minutes)



April 11, 2017

Tisbury School – Infrastructure Department Head Meeting, April 10, 2017 at 9:30

Attendees/Department:

Name/Department:	Email:
Kenneth Barwick, Building Inspector	kbarwick@tisburyma.gov
Heidi Rydzewski, I.T.	hrydzewski@tisbury.ma.gov
Kirk Metell, Facilities Manager	kmetell@tisburyma.gov
Ray Tattersall, DPW	rtattersall@tisburyma.gov
Maura Valley, BOH	mvalley@tisburyma.gov
Danielle Ewart, Shellfish	dewart@tisburyma.gov
Paul Ernst, Wasterwater	pernst@tisburyma.gov
Daniel Hanavan, Police	dhanavan@tisburyma.gov
Eerik Meisner, Police/Emergency	emeisner@tisburyma.gov
John Crocker, Harbormaster	jcrocker@tisburyma.gov
Paul Wohler, TWW	pwohler@tisburyma.gov
Jon Snyder, Finance	jsnyder@tisburyma.gov
Bob Whritenour, Oak Bluffs TM	rwhritenour@oakbluffsma.gov
Jay Grande, Town Administrator	jgrande@tisburyma.gov
Richard Marks, OPM	rmarks@dpi-boston.com
Colleen McAndrews, BC and SC	themsix@comcast.net
Peter Turowski, Architect	peter@t2architecture.com

Overview

A presentation of the Tisbury School project to date was given by Peter Turowski at the conclusion of the regularly scheduled weekly infrastructure meeting with department heads. Focus was on the progress to date and the alternative site locations that are under consideration, specifically the Manter Well site and the existing school site because the Building Committee is expected to remove the Tashmoo Well site from further consideration at the meeting scheduled for Wednesday, April 12th, based on feedback from community members at 2 community forums held on Monday, April 3rd. Colleen McAndrews represented the Building Committee. She stressed that the Building Committee was seeking input from department heads on potential sites and stressed that the decision is a TOWN decision, not a school decision, and input from everyone is essential to success of project.

The following discussion and/or comments were heard:

1. Discussion about the steps required for Tisbury to make improvements to Holmes Hole Road in the areas that pass through Oak Bluffs. Bob Whritenour states that Oak Bluffs will cooperate with Tisbury needs. Tisbury already maintains portions of this



- road to provide access to the Manter Well pump site. Research will need to be done as to easements, historic island roads, etc.
- 2. Building Inspector states the Manter Well site is not suitable for development of a school.
- 3. Discussion about availability of Town sewer to the Manter Well site. It was noted that sewer extends up Holmes Hole Road as far as Short Hill Road and possibly further to the VNA. More research is needed.
- 4. Police Department states that Manter location is better, as related to response for critical events. Current location is difficult.
- 5. Water Department states that no development (including play fields) can occur in Zone 1 of the well (400' radius). Currently, the conceptual plan shows a very slight overlap of a play field into the protective radius. This would need to be adjusted. Also, a new well is planned in the future, south of the existing well so no development should be planned there. The current conceptual plan stays clear of that area.
- 6. Department of Public Works states that maintenance, particularly for snow removal, would easier at the Manter site. The current location is very difficult with roads surrounding and limited area.
- 7. Finance Director states that aside from the base repair option, which is the lowest cost option, there is not a wide variance in cost or tax impact for Options 2 5. Estimated tax impact is between \$1 \$1.20/\$1,000.
- 8. Discussion about exploring the abandoned septic lagoon site as a possible new site for the school. This is suggested to allow the greatest flexibility in the future for the well site in serving the Town's water needs. Board of Health states that the lagoons were filled and subject to testing by the Department of Environmental Protection for some time, but testing is no longer required, and the latest tests show no contamination. This site is further south along Holmes Hole Road and on the opposite side (east) from the Manter Site. It is landlocked, but there are several small parcels that the Town owns along Holmes Hole Road that could provide access. After the meeting, Peter Turowski, Colleen McAndrews, and Richard Marks quickly walked the site. First order of business is for the Town Counsel to review deeds for any conservation restrictions.

In closing, Jay Grande asked that if anyone has comments or further thoughts on the options/sites, to send them to the Building Committee through him.

Colleen McAndrews noted that the Building Committee meets twice a month on average and that meetings are posted and open to the public and encourages anyone interested to attend.

There being no further business, the meeting was adjourned.

Respectfully Submitted,

Peter J. Turowski, AIA, MCPPO, NCARB

President



April 12, 2017

Tisbury School - Community Forums, 10:30 AM and 7:00 PM

Attendees/Affiliation or Table Number:

Morning Meeting (26 attendees):	Evening Meeting (39 attendees):
Sheir Caseau, HVC	Jim Pringle (1)
Bill Straus, Energy Committee	John Guadagno (1)
Barbara Lopes, School	Jay Grande, Town Manager (1)
Mary Ellen Larsen, Finance	Cheryl Doble (1)
Harriet Barrow, TWI	Mary Yancey (1)
John Barrow, TWI	Sally Rizzo (1)
Fae Kontje-Gibbs, Community Member	Jeanne Clement (1)
Reade Milne, TSBC	Amy Tierney, MVPS (2)
John Bacheller, SAC_TSB	Tarrin Fondsen, TSBC (2)
Wiet Bacheller, SAC_TSB	Beth Kostman (2)
Mary Gosselin, SAC	Jon Snyder (2)
Ben Robinson, Planning Board	Greg Milne (2)
John Custer, School Principal	Patricia Carlet (2)
Matt D'Andrea, Superintendent	Reade Milne (2)
Colleen McAndrews, TSBC	Robert Colbert (2)
Jeff Kristal, Finance, TSBC	Sanjana Kumar (3)
Jynell Kristal, Finance Committee	Cate Bernard (3)
Caroline Little, Con Comm	Jeff Kristal (3)
Nancy Weaver, Con Comm	Amy Williams (3)
Cameron Machell, MV Times	Ned Orleans (3)
Melinda Loberg, Tisbury BOS	Siobahn Mullen (3)
Janet Packer, School Committee	David Ferragozzi (3)
Jo Ann Taylor, HVC MEPA Coordinator	Holly MacKenzie (3)
Dana Hodsda, Historical Commission	John Custer (3)
Hyung S. Lee, Resident	Jim Norton (4)
Dan Seidman, Planning Board	Sean Mulvey (4)
	Jynell Kristal (4)
Consultant Team Present	Heather Hamacek (4)
Peter Turowski, T2 Architecture	Richard Brew (4)
Libby Turowski, T2 Architecture	Clark Myers (4)
Evan Hammond, Horiuchi Solien	Keith Fullin(4)
Christina Opper, DPI	Lorraine Wells (5)
Erin Leddy, DPI	Angie Francis (5)
Richard Marks, DPI (evening only)	Catherine Keller (5)
	Tristan Israel (5)
	Sean Mulvey (5)
	Erika Mulvey (5)
	Melissa Ogden (5)
	Brandi Jordal (5)







Photos of Evening Forum

Overview

T2 provided an overview of the process of the study thus far, including up to the Preliminary Design Submission which included 1) Existing Conditions Assessments 2) Alternative Site Evaluations 3) Educational Programming and Planning and 4) Preliminary Alternatives.

Alternatives 1 - 5 were presented as follows:

- 1. **Base Repair.** This is a building renewal project that does not affect or add program space but addresses maintenance issues, replaces building systems, increases building efficiency, and corrects code issues.
- 2. **Renovation/Addition.** This option includes partial demolition of the existing school and construction of an addition with complete renovations and reconfiguration of the existing.
- 3. **New Building School Site.** This option replaces the existing school on the existing site with a new 2-story structure constructed on the east end of the site.
- 4. **New Building Tashmoo Site.** This option constructs a new 3-story school on an alternative site of approximately 15 acres. The existing building would remain for adaptation by the Town for other uses.
- 5. **New Building Manter Site.** This option constructs a new 2-story school on an alternative site of approximately 38 acres. The existing building would remain for adaptation by the Town for other uses.

Following the presentation, the attendees broke up into small groups to discuss the options (focusing on Options 2 - 5). The discussions were meant to be in broad terms about sites, rather than focused critique of individual floor plans. After discussions, the small groups reported back to the entire group. Following are documents, comments, and discussions from both sessions. Over the 2 sessions, there were a total of 9 small groups. The notes below record the number of times a related comment came up in individual



groups. Only 2 groups voted on options. Of those 2 groups, 1 supported Option 3, and 1 supported Option 5.

General Interests and Comments Related to all Options

- Energy efficiency and LEED certification is desirable.
- Explore renewable energy, especially solar, both building (roof) and at-grade mounted latter being seen as easier for maintenance.
- Consider flexibility of the site.
- What is projected maintenance of new or renovated building?
- What is tax implication of each option?
- Consider re-use of existing school if alternate site is selected.
 - Town Hall.
 - Apartments.
 - School Administration (Superintendent) Office.
 - Police Department.
 - Town Library.
 - Town Park.
 - Town Gardens.

Comments Specific to Option 2 Addition Renovations

- Workable, central to children (4).
- Limited space for site amenities (4).
- Disruption to students temporary relocation during construction (6).
- Retains historic value of existing building as a school (5).
- Multiple access points (roads 3 sides) (3).
- Adjacency to EMS.
- Adjacency to downtown/connection to Community (4).
- Adjacency to student population.
- Familiarity.
- Walkable (walk to the sea) (2).
- Existing infrastructure.
- Awkward site.
- Visibility of students from surrounding streets (2).
- Unsafe, exposed.
- Building too far gone?
- Saves 2 fields.
- Cost (2).

Comments Specific to Option 3 New Building School Site

- Workable, central to children, central to community (5).
- Limited space for site amenities (2).
- Disruption to students (less than renovation) noise during construction, partial loss of program space (3).
- Loss of historic value of existing building (4).



- New building, flexibility.
- Familiarity of site.
- Consider 3-story building to reduce footprint.
- Time restraint.
- Too big.
- Better use of site (than renovation option).
- Walkable (walk to the sea).
- Multiple access points (road 3 sides) (2).
- Loss of age division (site playgrounds).
- Historic look in design.

Comments Specific to Option 4 Tashmoo Site


- Limited space due to well and topography (3).
- Retains historic value of existing building if re-used (3).
- Change of Town character shift of uses/traffic (2).
- Location negative.
- Location positive.
- Political factors.
- Concern with contamination of well (2).
- Single access point off West Spring Street (3).
- Safety concerns, lack of sidewalks, not walkable (3).
- 3 stories too tall for the site.
- Hard to depart from current site.
- Locations adjacent to Overlook Park with educational opportunities (3).
- Water safety.
- Claimed by Water Department potential conflict (3).
- Potential water views.
- Steep access/driveway (2).
- Too little gain for relocation.
- Taking open space.
- Could be beautiful.
- Take it off the table (4).


Comments Specific to Option 5 Manter Site

- Many possibilities, not limited by land, growth potential (7).
- Flexibility in design of building.
- Location limited access and requires transportation (5).
- More options for site amenities (5).
- Peaceful environment and attractive (2).
- Not disruptive to students during construction.
- Retains historic value of existing building for adaptive use by the Town (3).
- Change of Town character shift of uses/traffic (2).
- Decentralization of Town political factors (2).
- Concern with contamination of well.



- Is it too far out of town? (3).
- Hard to depart from current site.
- Traffic concerns safety (4).
- Developing virgin land.
- Lack of infrastructure/road development (3).
- Connections to nature for education.
- What happens to existing school building? Costs to Town?
- Increase in transportation costs.





Group Comment Sheets

The discussions elaborated further on the above. At the conclusion of the second forum, through a show of hands, there appeared to be common support to remove the Tashmoo Site from further consideration.

Future forums will be held when conceptual site and building designs are further developed to review the options and weigh them in terms of meeting the objectives of the educational program.

Respectfully Submitted,

Peter J. Turowski, AIA, MCPPO, NCARB President



May 2, 2017

Tisbury School – May 1st Community Workshop on Site Selection, 6:00 p.m. at the Senior Center

Attendees:

Name/Department:

Cheryl Doble, Tisbury Planning Board
Ben Robinson, Tisbury Planning Board
Colleen McAndrews, SBC, Chairman, and SC
Joe Sullivan, Daedalus, OPM
Peter Turowski, T2 Architecture
Libby Turowski, T2 Architecture
Please see attached sign in sheet for community attendees

Overview

Cheryl Doble and Ben Robinson created site plans and an overview Town Map to indicate the location of the Existing School Site and the proposed Manter Well Site, the 2 sites under consideration for the preferred design for the Tisbury School project. The purpose of the workshop was to discuss the benefits and challenges of each of these 2 sites still under consideration, and for the community to express their preference and input to the School Building Committee. The attendees filled out a survey to rank their preference and had the opportunity to write any outstanding questions relative to the alternatives being considered.

The following discussion and/or comments were heard:

- 1. It was noted that the existing site has 3 options: 1. Base Repair, 2. Renovation & Addition, 3. New School; further discussion occurred whether the new school option should be a 2-story or 3- story building. PT clarified both 2 and 3 story plans are being considered.
- 2. The Manter Site would have a new building on a new site. It was noted that the MSBA requires a review of alternate available sites to ensure the best possible solution for the educational delivery to the students.
- 3. The question was asked if there are advantages that exist on the Manter Site that do not occur on the existing site?
 - a. It was noted a larger site would provide more flexibility and adaptability. An attendee pointed out that studies have been done in hospital design where the design of the building has improved the health of the patient. It was considered that the design on the building could also facilitate in the education of the child.
- 4. There was discussion related to the availability of sewer at the Manter site and if the Town would allow construction at the site. Sewer is nearby and there are no issues to



build on this site per the Town Inter-department Meeting, with the exception of maintaining Zone 1 clear of development. There is still some required testing to happen for this site; an Historical Archaeological Survey and a Traffic Study.

5. The loss of walking and riding bikes to school at the Manter Site was raised.

John Custer, principal of the Tisbury School, noted the school conducted a survey of how the children come to school each morning. The results of the survey:

14% Walk or bike to school

27% take the bus

59% are driven to school by parents.

There was further discussion as to how many students walk home, perhaps more than walk to school.

- 6. There was discussion of the Town's original purpose for purchasing the Manter Well land, noted to have occurred sometime in the 1980's, and indicated that it was to provide buffer and possible further development of the wells if needed in the future. It was noted that there are no deed restrictions on the site (no Article 97 restrictions) It was noted that protection of drinking water in the future should be a large part of the consideration for which site to select. SBC will research the vote languate.
- 7. It was noted that the State DEP considers school to be a moderate risk to well/water areas and the radius required around the well as mentioned along with restrictions to nitrogen contributing factors to the site nearby the well. It was also mentioned that the former attempt to build a Stop and Shop at the Noblock area of the site had been turned down by zoning due to opinions that the intersection could be dangerous at this location with high volume traffic. It was noted again that a Traffic Study is happening. Information will be part of the planning process.
- 8. It was noted several times that the School at the existing site is very much a part of the Community and a major consideration why people buy their homes in the town. The students are a vibrant part of the community and downtown area. It is a tradition for the older students to walk downtown for pizza or other activities after school. Many of the members of the workshop felt strongly the school should stay at the existing site so this connection can continue for the next 50 years.
- 9. It was noted that as much as 70% of the Town year round population is located in the neighborhoods just north of the existing school site and if the school relocated, most students would have to be bussed or driven to school.
- 10. It was noted that at the PTO meeting there were parents who expressed interest in a site that would offer more sports fields. The parents who attended the PTO meeting were not at the Site Visioning Workshop and noted that there should be an attempt to have a big open meeting where all interested parties would attend at one time. It was noted that there have been several outreach meetings and that the entire community is invited to all of them as well as the School Building Committee Meetings which occur twice a month and that these meetings are now being filmed for the public to view on the cable channel.
- 11. It was noted that it would be helpful to see plans and a sense of the design of the physical buildings. It is difficult for the community members to understand just the programming needs of the project. It was noted that all the information to date and the Preliminary Feasibility Study to the MSBA are available on the Tisbury School project website, and the designs and massing are being further developed.



- 12. There was discussion if the Town should have the opportunity to vote on the site and proposed project. It was noted there have been 200 respondents to the survey and that is about as many residents who show up for Town Meeting. Also, there have been many community outreach forums and the SBC has been very transparent in the process and will be able to reach a decision based on the preference of the community. It was noted the Tisbury School project is a very important project for the whole town and the Town has a great opportunity to have the partnership with the MSBA.
- 13. There was further question about what would happen to the existing building if the project did go to the Manter Site. It was noted that it is not the responsibility of the SBC to determine what would happen, but there has been discussion for Town's needs for the building and it would be up to the Town to determine future use/needs.
- 14. There was further discussion of what is the current demand and needs for the number of students. It is projected there will be a decrease in student population due to the higher housing costs, job availability, and the fact people are having fewer numbers of children. The current school population is 315 students, the projected population for the MSBA project is 285 students, but it was noted that the design is required to allow for expansion should the population grow in the future.
- 15. There was a question if the existing school is tied into the sewer line. It was noted that most of the school is, but the gym is still on septic and would be tied into sewer in a renovation/addition or new project on the site.
- 16. There was a question if the MSBA reimbursement is associated only with the most cost effective option. It was noted that the funding is based on the best option and not restricted to only the most cost effective.
- 17. There was discussion of the suggested timeline from the MSBA for the preferred design selection. The original schedule was to have the preferred design selected by May 18th, but it became clear to the SBC that they had not had enough input from the community so they have delayed the submission until June 29th.
- 18. There was discussion of future operating costs. A proposed budget is required for the MSBA submission to project lifecycle, operating and maintenance costs
- 19. An educator in the audience reiterated he is in favor the Manter site because he feels it will offer the best educational opportunity for the students. He mentioned that the Oak Bluffs School moved out of the town center and it hasn't caused any issues. He noted that he felt the existing school site does not offer enough space for all the educational needs. However, most of the attendees felt strongly the school should stay at the existing site and that the educational program has been historically successful.
- 20. There was discussion of how to house the children if the school stayed on the existing site and especially if it is a renovation/addition project. Discussions of modular trailers on site and possibly housing some of the students in other schools on the island were mentioned. Further study and development will occur if chosen as preferred project.
- 21. There was discussion of the existing building and the historic fabric of the community. It was noted that some felt the building was sound enough to retain (78% sound was noted but no mention how that percentage was determined).
- 22. It was noted that the Town has a very fine school with exceptional staff.



- 23. It was also noted that the SBC has been doing a tremendous job at ensuring community inclusion.
- 24. The meeting was concluded with the note that the majority of participants were very much (loud and clear) in favor of the school remaining at the existing site. There were some initial discussions as to what that project would be; renovation/addition or a new building (2 or 3 story), but it was after 8:00, so it was decided to have another community forum in the near future to continue discussions and ideas.

The meeting was adjourned.

Libby Turowshi

Respectfully Submitted,

Libby Turowski



June 12, 2017

Tisbury School – May 24, 2017 Public Forum, 6:00 p.m. at Tisbury School Gym

Overview

The Tisbury School Building Committee held a Public Forum to present:

Progress on design and an overview of the MSBA Feasibility process. *See May 24th Public Presentation for: Tisbury School in Appendix C.*

T2 Architecture and Daedalus presented:

- Existing Conditions of the Tisbury School
- Space Programming Needs and Comparisons to Existing Space Allocations.
- Review of the 2 Remaining Site Options, the Existing Site and the Manter Site.
- Project Options: 1. Base Repair; 2. Addition Renovation to the Existing Building, 3.
 New 2-Story Building on Existing Site; 4. New 3-Story Building on Existing Site;
 New Building on Manter Site.
- Cost, Schedule and Phasing Comparisons of each Option.
- Modular Classroom Information
- Review of Frequently Asked Questions.

There were approximately 50 community members present.

School Building Committee Chairperson, Colleen McAndrews, introduced the members of the School Building Committee, the School Administration, the Owner's Project Manager and the Design Team and gave a brief summary of the previous Community Forums and the 2 surveys presented to the community to-date.

Peter Turowski of T2 Architecture presented via power point on the items noted above.

Following the presentation, the forum was opened to the community attendees for comments and questions. Approximately 24 attendees presented thoughts and questions to Colleen Mc Andrews,

Peter Turowski and Richard Marks of Daedalus Projects Inc., the Owner's Project Manager.

Approximately 14 speakers of the 24 were in favor of keeping the school at its current location. Some of the reasons for keeping the existing site are noted as follows:

- Concern with the drinking well buffer at the Manter site and possible future needs for another well.
- Conservation concerns in general for the Manter site and the island.
- Concern with traffic at the Manter site.
- Concern with bussing costs to the Manter site.
- The Existing site is central to Town.
- The existing school is an integral fabric to the community.
- Pride of the existing building.
- The existing is a known entity and there is sentimental value to it.

Existing school traditions relative to the town and the seaside.

There were approximately 6 or 7 speakers in favor of a new school at the Manter Site. The remaining speakers were either neutral of had a clarification question or statement related to the process. Some of the comments in favor of a new school on the Manter site are as follows:

- Teacher and Students prefer the option of a new building on the new site.
- Distraction of the construction on the existing site while students are attending school is a real concern.
- Schedule and budget concerns.
- Possibility of re-using the existing school for other needs of the Town.
- Manter offers the most flexibility for both the building layout and the site layout
- More connection to the outdoors.
- Safety
- Lifespan of building, the existing school is 88 years old.
- Future growth potential

At the end of the discussions the attendees were directed to a series of posters hung on the walls toward the exit of the gym which included:

- Poster of the 2 sites: Existing and the Manter
- Poster of Add Reno or New Building on the Existing site.
- Poster of a New 2 story Building at the Existing Site
- Poster of a New 3 story Building at the Existing Site
- Posters listing the 10 most important criteria for the project.

The participants were asked to place a green dot (given to them in the meeting) on

1. Their preferred site selection on the 2 site poster.


Libby Turowshi

- 2. If they chose the existing site, they are asked to proceed to select whether they preferred the Add/Reno Option or the New Building Option on the existing site.
- 3. If they chose the New Building on the Existing Site they were asked to select if a 2-story or a 3-story options is preferred (most participants did not take the selection process to this level of detail).
- 4. Each participant had 5 dots to select which of the 10 criteria were most important to them-they could place all their dots on one item if they thought that was the key driving factor.

Please see attached response to the interactive poster responses and a summary of the criterial ranking. The forum was adjourned around 8:20 p.m

Respectfully Submitted,

Libby Turowski



C'EP Z: SELECI A PREFERRED CONSTRUCTION

ADDITION/RENOVATION Proceed to STEP 4

NEW CONSTRUCTION
Proceed to STEP 3

STEP 3: SELECT A PREFERRED CONSTRUCTION



2- STORY SCHOOL
Proceed to STEP 4



3-STORY SCHOOL Proceed to STEP 4

STEP 4: SELECT (5) MOST IMPORTANT CRITERIA

- 1. SITE/ PROGRAM FIT ...
- 2. BUILDING EDUCATION PROGRAM FIT 3. PERMITTING/ENVIRONMENTAL ISSUES ...
 - 4. CONSTRUCTION/ PHASING ...
- 5. ACCESS TO WATER, SEWER AND OTHER UTILITES ...
- 6. COST OF DEVELOPMENT ...
- - 8. PARKING
- VISIBILITY
- D. IMPACT TO TOWN LOCATION COCATION CO

EVALUATION CRITERIA

11. IMPACT TO ABUTTERS - LONG TERM STEP 4: SELECT (5) MOST IMPORTANT CRITERIA

- 13. IMPACT TO EDUCATION SHORT TERM PROPERTY OF THE PROPERTY
 - 14. TRAFFIC ...
- 15. VEHICULAR ACCESS
- 16. PEDESTRIAN ACCESS ODDOOD ODDOOD
- 17. INTERNAL SITE CIRCULATION ...
- 9. DESIGN FLEXIBILITY OF THE CONTRACT OF C
-). SCHEDULE ...
- **EVALUATION CRITERIA**

PUBLIC FORUM & EVALUATION CRITERIA



SITE/OPTION SELECTION

TOTALS	35	29
STEP 1 (EXISTING VS MANTER)	EXISTING SITE	MANTER SITE

TOTALS	22	15
STEP 2 (ADD/RENO VS NEW)	ADDITION/ RENOVATION	NEW CONSTRUCTION

STEP 3 (TWO VS THREE STORY)	TOTALS
TWO STORY EXISTING SITE	0
THREE STORY EXISTING SITE	22

CRITERIA WEIGHTING

TOP 10 CRITERIA VOTES	TOTALS
IMPACT ON TOWN – LONG TERM PLANNING	40
IMPACT ON TOWN – LOCATION	37
BUILDING EDUCATIONAL PROGRAM FIT	37
IMPACT TO EDUCATION – SHORT TERM	29
DESIGN FLEXIBILITY	26
PERMITTING/ENVIRONMENTAL ISSUES	20
COMMUNITY USAGE/ ACCESS	19
PEDESTRIAN ACCESS	15
POTENTIAL FOR EXPANSION	14
CONSTRUCTABILITY/PHASING	6

APPENDIX B

(Building Committee & Town/Community Presentations)



Community Presentation for:

Tisbury Elementary School



SCHEDULE OVERVIEW



Existing Condition Assessment

December 28th, 2016

Leadership Meeting

January 1st , **2017**

Visioning Workshops

January 23rd & 24th 2017

Initial Faculty Meeting

February 1st, **2017**

Preliminary Design Submission to MSBA

March 28th, 2017

EXISTING FLOOR PLANS | Basement & Lower Level





EXISTING FLOOR PLANS | Main Level & White House





SPECIAL EDUCATION

MEDIA/HEALTH/DINING

ADMIN & MEDICAL

CUSTODIAL

CIRCULATION

RESTROOMS

BUILDING SERVICES



EXISTING FLOOR PLANS | Upper Level



CORE ACADEMIC

SPECIAL EDUCATION

MEDIA/HEALTH/DINING

ADMIN & MEDICAL

CUSTODIAL

CIRCULATION

RESTROOMS

BUILDING SERVICES



EXISTING PROGRAM VS MSBA | Space Comparison



MCRA

(1.50 Grossing Factor)

COMPARISON OF EXISTING VS MSBA

	EXISTING	IVIODA
Core Academic Spaces	15,998 SF (16 CR & 2 K)	15,160 SF (11CR & 1 K)
Special Education	2,582 SF	4,530 SF
Art and Music	2,805 SF	3,125 SF
Vocations & Technology	1,657 SF	3,200 SF
Health and Physical Ed	5,972 SF	8,345 SF
Media Center	1,965 SF	2,316 SF
Dining and Food Service	1,570 SF	5,738 SF
Medical	253 SF	510 SF
Administration	1,402 SF	2,526 SF
Custodial	427 SF	1,844 SF
Other	388 SF	<u> 0 SF</u>
	35,019 NSF	47,294 NSF
	56,410 GSF	70,941 GSF

(1.61 Grossing Factor)

Evicting

EXISTING CONDITIONS | VEGETATION



- Variety of mature trees on site
- Large Oaks and Flowering Cherries are of value
- All trees are in need of maintenance
- Many are in poor health





Maple



Honey Locust



Cherry



Oak

EXISTING CONDITIONS | EXTERIOR





Majority of window seals have failed



Brick and cast stone conditions



Deteriorated sill conditions



Rusted lintel conditions



Curtainwall seals have failed

EXISTING CONDITIONS | INTERIOR





Buckling Floors



Ceiling & Wall Conditions





Failing Curtain Wall



Restrooms



Heat System Conditions

EXISTING CONDITIONS | INTERIOR





Nurse's Office



Classroom



Cafeteria Kitchen



Library



Cafeteria Seating



Principal's Office

CROWDED CONDITIONS

EXISTING CONDITIONS | HAZARDOUS MATERIALS











Caulk on Coping

Univent Caulk

Glue on Slate Board



Tar on Roof Vent



Flooring in Wood Shop

Tar &

Paper Detected	Wall Plaster
----------------	--------------

PM FIRE	Material Decomption	Laboratory Sample No. and AHERA	MESHAP CIR.	Location	Est. Quantity	Units
Ŷ	Tar on Roof Verts	.1A,10	Cat. 2 Nos mages ACM	Floor Vents.	16	Each
2	Olive on State Board Shiring	3A.38	Cat. 2 Non-highly: ACM	Original Building (12 shirms per Board approx.)	1,300	Eid
3	Wat Place	144,148	Car. 2 Non-matrix ACM	Room 216, Other Presumed in Other Aveas	10,000	36
4	$B^+\!\times\!B^*$ Gray Floor The with Black Streams	16A, 160; 10C	Cet. 2 Non-history ACM	Room 102, Weed Shop	1,200	SF
8	Exterior Ovey Ceuts	45A, 450, 45C	Ciri. 2 Numbrishin ACM	Esterior University, Original Building	325	ir
	Gray Cault	-194 through 45G	Cwt. 2 Non-Histoire ACM	On Coping Original Building, Also at Bultom of Stone Sits	2,000	U
*	Elemen Gray Cause	50A, 509, 50C, \$2A, \$29	Citt. 2 Net-Makin ACM	Elemar Doors, Original Building and Gym Building	360	1,F
8	Black Paper and Tar	Roof-5A, Roof-5B	Cat. 2 Non-friable ACM	At Chimney Curb, Remnant Possible Other Areas	5,000	SF
9	Paper or Tar Under Wood and Gym Floors	NA	Suspect ACM, Not Sampled	Gym and Stage	8,000	SF
10	Subsurface Transite	NA NA	Suspect ACM, Not Sampled	Not Seen - Contingency	2,000	LF
11	Flex Connectors on HVAC Behind Walls	NA	Suspect ACM, Not Sampled	Not Seen - Contingency	250	SF
12	Foundation Coating	NA	Suspect ACM, Not Sampled	Gym Wing, Not Seen, Contingency	2,000	SF
13	Other Vapor Barrier	NA	Suspect ACM, Not Sampled	Gym Wing, Not Seen, Contingency	5,000	SF
14	Mastic on Walk In Freezer	NA	Suspect ACM, Not Sampled	Kitchen	4	Each
15	Hidden Pipe Insulation and Fittings	NA.	Suspect ACM, Not Sampled	Not Seen - Contingency	1,500	LF.

NA = Not Applicable

HA = Homogenous Area

EXISTING CONDITIONS | MECHANICAL





Existing Steam Boilers

- (2) Burham boiler
- Installed 2015
- Installed 2000Existing HW Boilers
- (1) Buderus
- Installed 1997



Typical Classroom Unit Ventilator



Existing Kitchen Make-up air unit



Existing Kitchen Hood

- No Fire Suppression
- Undersized, No Grease Trap



Typical intake for Classroom Unit Ventilator

EXISTING CONDITIONS | SECURITY AND COMMUNICATION FIRST FLOOR






1. Video intercom and card reader at the door.



2. Magnetic locks and door position switches on the interior of the door.




3. Motion sensors used to activate the sliding doors.



Building lacks adequate lock down capabilities



4. Request to exit and and door position switches on the interior of the door.




5. Electric strike lock.



6. Card reader with a keypad.

SITES EXPLORED BY STUDY — Zoning Overlay





TISBURY OVERLAY ZONING MAP



6. Tisbury School Site R10 20, 10, 20, 35 *Not Applicable if Town Sewer Connection is available.	Site	Zone	Front/Side/Rear/Height	Frontage	Overlays	Permitting Issues		
Tashmoo Pond District Denitrification Systems 8. Veterans Park R10 20, 10, 20, 35 Flood Plain District Conservation Commission Denitrification Systems Article 97 Protection 4. Manter Well Site R3A 50, 50, 50, 21-35 Groundwater Protection District Special Permit (Septic 1500 from well)* Denitrification Systems 7. Bigelow Site R50 50, 35, 50, 35 150 Article 97 Protection Article 97 Protection Article 97 Protection 7. Article 97 Protection 8. Tisbury School Site R10 20, 10, 20, 35 *Not Applicable if Town Sewer Connection is available. Possible Extension of Town Sewer to Upper State Road Pending.	1. Overlook Site	R50	50, 35, 50, 35		Groundwater Protection District Island Roads District	Special Permit (Septic 1500' from well)* Restriction on Height apply		
Lagoon Pond District Special Sanitary Control Article 97 Protection 4. Manter Well Site R3A 50, 50, 50, 21-35 Groundwater Protection District Tashmoo Pond District Tashmoo Pond District Tashmoo Pond District Article 97 Protection 5. Bigelow Site R50 50, 35, 50, 35 150 Article 97 Protection 6. Tisbury School Site R10 20, 10, 20, 35 *Not Applicable if Town Sewer Connection is available. Possible Extension of Town Sewer to Upper State Road Pending.	2. Tashmoo Well Site	R10	20, 10, 20, 35					
Tashmoo Pond District Denitrification Systems 5. Bigelow Site R50 50, 35, 50, 35 150 Article 97 Protection 6. Tisbury School Site R10 20, 10, 20, 35 *Not Applicable if Town Sewer Connection is available. Possible Extension of Town Sewer to Upper State Road Pending.	3. Veterans Park	R10	20, 10, 20, 35		Lagoon Pond District	Denitrification Systems		
6. Tisbury School Site R10 20, 10, 20, 35 *Not Applicable if Town Sewer Connection is available. Possible Extension of Town Sewer to Upper State Road Pending.	4. Manter Well Site	R3A	50, 50, 50, 21-35					
*Not Applicable if Town Sewer Connection is available. Possible Extension of Town Sewer to Upper State Road Pending.	5. Bigelow Site	R50	50, 35, 50, 35	150		Article 97 Protection		
Possible Extension of Town Sewer to Manter Site from East (per Town Administrator)								
	Possible Extension of Town	Sewer to I	Manter Site from East (per Town Ad	dministrator)				

TISBURY HISTORIC INVENTORY






Figure X: MHC Historic Inventory Tisbury Elementary School

Tisbury, Massachusetts

TASHMOO WELL SITE | Assessor Map












Figure X: Coastal
Tisbury Elementary School - Overlook/Water Dept Site
Tisbury, Massachusetts




Figure X: National Heritage and Endangered Species Program
Tisbury Elementary School - Overlook/Water Dept Site
Tisbury, Massachusetts




Figure X: National Flood Hazard
Tisbury Elementary School - Overlook/Water Dept Site
Tisbury. Massachusetts




Figure X: DEP Wetlands
Tisbury Elementary School - Overlook/Water Dept Site
Tisbury, Massachusetts

TASHMOO WELL SITE | Wellhead Protection & Contour Map







Figure X: DEP Wellhead Protection Areas
Tisbury Elementary School - Overlook/Water Dept Site
Tisbury, Massachusetts



Figure X: Contours
Tisbury Elementary School - Overlook/Water Dept Site
Tisbury, Massachusetts

TASHMOO WELL SITE | PROS VS CONS





PROS

- Town Owned (Tisbury Water Works)
- Town Water Available
- Electrical Utilities Available
- Possible Town Sewer Extension
- Access off West Spring Street
- Overlook Site as a Educational Resource
- Closer to Community

CONS

- Well Protection Area (6 Months Permitting +/-)
- NHESP Possible Restrictions
- Water Department Jurisdiction
- Groundwater Protection District
- Tashmoo Pond Watershed Protection District
- Water Department has Investments in Site
- Limited Developable Area

MANTER WELL SITE | Assessor Map














Figure X: Natural Heritage and Endangered Species Program Tisbury Elementary School - Manter Well Site Tisbury, Massachusetts



Figure X: DEP Wellhead Protection Area Tisbury Elementary School - Manter Well Site Tisbury, Massachusetts








Figure X: Contours
Tisbury Elementary School - Manter Well Site
Tisbury, Massachusetts

PROS

- Town Owned
- Town Water Available
- Electrical Utilities Available
- Adequate Lot Size

CONS

- Access thru Oak Bluffs.
- Well Protection Area (6 Months Permitting +/-)
- NHESP Possible Restrictions.
- Uncertain Sewer Connection
- Not Central to Village (South of State Road)
- Groundwater Protection District
- Tashmoo Pond Watershed Protection District

EXISTING SCHOOL SITE | Assessor Map












Figure X: NHESP and MHC Historic Area Tisbury Elementary School Tisbury, Massachusetts

EXISTING SCHOOL SITE | WICKS LOCATIONS











Figure X: Contours
Tisbury Elementary School
Tisbury, Massachusetts

PROS

- Current School Site
- Central to Served Population
- Familiar

CONS


- Small Site Size
- Disruption of Education During Construction
- Possible Loss of Historic Fabric if Replaced
- Loss of Possibility to Repurpose Building for Other
 Town Needs
- Existing WICKS Restrictions

SITE OVERVIEW |



FINAL SITES

- Tisbury Elementary School Site
- Tashmoo Well Site
- Manter Well Site



PROGRAMMING | VISIONING SESSIONS



DAY 1: January 23rd

- Introduction & Workshop Goals
- 21st Century Schools & Learning Goals
- SCOG Analysis
- Present and Future
 Educational Priorities
- Design Patterns










PROGRAMMING | LEARNING GOALS



- 1. Effective Communication (82 Votes)
- 2. Empathy and Integrity (70 Votes)
- 3. Curiosity and Creativity (66 Votes)
- 4. Joy and Play (54 Votes)
- 5. Problem Solving and Critical Thinking (40 Votes)



- 6. Disciplined Mind (26 Votes)
- 7. Adaptability and Agility (24 Votes)
- 8. Mastery of Core Content (16 Votes)
- 9. Citizenship and Ethics (15 Votes)
- 10. Communication as Resource (8 Votes)
- **11. 5 C's** (8 Votes)



PROGRAMMING | DESIGN PATTERNS



- 1. Outdoor Learning Spaces (45 Votes)
- 2. Neighborhoods (40 Votes)
- 3. Distributed Resources (27 Votes)
- 4. Display and Exhibition (28 Votes)
- **5.** Gathering Spaces and Hubs (26 Votes)
- 6. Garage Doors (25 Votes)
- 7. Natural Light (25 Votes)
- 8. Scalable Spaces (16 Votes)
- 9. Alternative/ Effective Storage (16 Votes)
- 10. Flex Spaces (15 Votes)
- 11. Agile Classroom (13 Votes)
- 12. Cafetorium (11 Votes)
- 13. Community Use Gym, Café, and Auditorium (10 Votes)

- 13. Sustainability (10 Votes)
- 14. Tisbury Triangle (10 Votes)
- 15. Any Hallway Workspace (9 Votes)
- 16. Blended Learning (9 Votes)
- 18. Welcoming /Gatekeeping (9 Votes)
- 19. Amphitheater (8 Votes)
- 20. Breakout Spaces (8 Votes)
- 21. Maker Spaces and Fab Labs (7 Votes)
- 22. Distributed Dining (6 Votes)
- 23. Teacher Work Areas (6 Votes)
- 24. Public Space Separate from Classroom Spaces (6 Votes)
- 25. Bench Cubbies (6 Votes)
- 26. Wayfinding (6 Votes)









PROGRAMMING | VISIONING SESSIONS CONT. WITH STUDENTS




DAY 2: January 24th

- Workshop Goals
- Student Participation & Activities
- Guiding Principles of Design
- Blue Sky Ideas









PROGRAMMING | STUDENT PRIORITIES & THOUGHTS





My PRIORITES FOR THE NEW BUILDING KE

-worm place of

· Bigger Gym when on . Fewer stairs (escalators) 2 flows -

· Comty chairs (not plushe)

· No Homescentily his

· Biggyr Stage · Level floors

. Teachers one butterns . Toy stides

- 9 MSS

- Bigger bend rom

· Ylve counts in Source · Vendong mudmes

- healthy tood

- auditorium seporte from gipna insated fourthams - higher

· rand to blog

· Better tood

· no holy in children - Ander cidays

. kids lunge

bearts

· brigger laters

· Beller HVAC

· Betty wiredons







My FAVORINE PART OF SCHOOL IS ...

. holiday sing along

· fun run

· field day

· Wellness

· DARE - aum dig drugs


· FIELD TRIPS - offriday

Shannandoah

· Student comsel

- School play - In gym Ben Ben - whiting club

- mayorine . mathlab - homewale deb





PROGRAMMING | GUIDING PRINCIPLES OF DESIGN



- 1. Small School Feel, K-8 Pride (77 Votes)
- 2. Outdoor Learning (74 Votes)
- 3. Personal, Connection, and Ownership (68 Votes)
- 4. Adaptable Spaces (64 Votes)
- **5. Sustainability** (47 Votes)
- 6. Community Collaboration/Cooperation (47 Votes)















FUNCTION DIAGRAMS | ADMINISTRATION & SHARED SPACE RELATIONSHIPS





FUNCTION DIAGRAMS | HEALTH, CAFÉ, MUSIC & MEDIA RELATIONSHIPS





SCHOOL TOUR | κ -5TH grade renovation school project




Carr Elementary School, Newton, MA

Architect: Turowski2 Architecture











SCHOOL TOUR | PRE-K - 5th Grade New Construction Project




Leroy Wood Elementary School, Fairhaven, MA

Architect: HMFH Architects, Inc.













FUTURE SCHOOL TOUR | PRE-K - 5th Grade New Construction Project



Williamstown Elementary School, Williamstown, Ma

Architect: Peter Turowski with Margo Jones Architects













FUTURE SCHOOL TOUR | PRE-K - 6th Grade New Construction Project



New Hingham Elementary School, Chesterfield, Ma

Architect: Peter Turowski with Margo Jones Architects











Hannigan Elementary School, New Bedford, MA

Architect: Turowski2 Architecture, Inc.



SPACE SUMMARY UDPATE | comparing existing, proposed and msba standards




		EXISTING	NEW	MSBA
•	Core Academic	15,998 SF	22,600SF	15,160 SF
•	Special Education	2,582 SF	4,700SF	4,530 SF
•	Art and Music	2,805 SF	3,425SF	3,125 SF
•	Voc & Tech	1,657 SF	2,200 SF	3,200 SF
•	Health and PE	5,972 SF	7,545 SF	8,345 SF
•	Media Center	1,965 SF	2,316 SF	2,316 SF
•	Dining and Food	1,570 SF	5,338 SF	5,738 SF
•	Medical	253 SF	510 SF	510 SF
•	Administration	1,402 SF	2,457 SF	2,526 SF
•	Custodial	427 SF	1,844 SF	1,844 SF
•	Other	388 SF	-	<u> </u>
		35,019 NSF	52,935 NSF	47,294 NSF

5,641 NSF OVER MSBA

TISBURY LOCUS MAP | SITE LOCATION





TEST FIT ON TISBURY SCHOOL SITE | OPTION 2 ADDITION-RENOVATION






TEST FIT ON TISBURY SCHOOL SITE | OPTION 3 TWO STORY NEW CONSTRUCTION





TISBURY LOCUS MAP | SITE LOCATION






TEST FIT ON TASHMOO WELL SITE | OPTION 4 THREE STORY NEW CONSTRUCTION





TISBURY LOCUS MAP | SITE LOCATION





TEST FIT ON MANTER WELL SITE | OPTION 5 2 STORY NEW CONSTRUCTION





PRELIMINARY ESTIMATE | ALL OPTIONS







5 OPTIONS

Estimated Construction Cost: \$17 Million - \$40 Million

Estimated Project Cost: \$21 Million - \$50 Million







FUTURE SCHEDULE



Annual Town Meeting

April 25th, 2017 – UPDATE ON STUDY

Preferred Design Submission

May 18th, 2017 – SELECT PREFERRED OPTION

MSBA Board Meeting

June 28th, 2017

Schematic Design Submission

November 9th, 2017

Fall Town Meeting

TBD



Town Presentation for:
Tisbury Elementary School



SCHEDULE OVERVIEW



Existing Condition Assessment

December 28th, 2016

Leadership Meeting

January 1st, 2017

Visioning Workshops

January 23rd & 24th 2017

Initial Faculty Meeting

February 1st, 2017

Preliminary Design Submission to MSBA

March 28th, 2017

EXISTING PROGRAM VS MSBA | Space Comparison



COMPARISON OF EXISTING VS MSBA

	EXISTING	IVISDA
Core Academic Spaces	15,998 SF (16 CR & 2 K)	15,160 SF (11CR & 1 K)
Special Education	2,582 SF	4,530 SF
Art and Music	2,805 SF	3,125 SF
Vocations & Technology	1,657 SF	3,200 SF
Health and Physical Ed	5,972 SF	8,345 SF
Media Center	1,965 SF	2,316 SF
Dining and Food Service	1,570 SF	5,738 SF
Medical	253 SF	510 SF
Administration	1,402 SF	2,526 SF
Custodial	427 SF	1,844 SF
Other	388 SF	<u> 0 SF</u>
	35,019 NSF	47,294 NSF

Evicting

56,410 GSF

(1.61 Grossing Factor)

(1.50 Grossing Factor)

70,941 GSF

MASKA

EXISTING CONDITIONS | EXTERIOR





Majority of window seals have failed



Brick and cast stone conditions



Deteriorated sill conditions



Rusted lintel conditions



Curtainwall seals have failed

EXISTING CONDITIONS | LIGHTING





1938 Classroom Lighting: Pendant Mount Fluorescent Fixtures: Fair Condition



1997 Wing Classroom Lighting: 2'x4' Parabolic Fluorescent Fixtures: Fair Condition



Pole Light Fixture: Poor Condition





Exterior Sconces and Canopy Fixtures: Fair Condition

EXISTING CONDTIONS | FOOD SERVICES






- No separation of functions
- No splash between the hand sink and the prep sink
- Possible contamination point



- Old antiquated equipment is leaking oil, lacks the modern safety features and corrosion is visible.
- Only a few pieces worth salvaging

SITES EXPLORED BY STUDY





TISBURY HISTORIC INVENTORY






Figure X: MHC Historic Inventory
Tisbury Elementary School
Tisbury, Massachusetts

TASHMOO WELL SITE | Assessor Map





TASHMOO WELL SITE | PROS VS CONS





PROS


- Town Owned (Tisbury Water Works)
- Town Water Available
- Electrical Utilities Available
- Possible Town Sewer Extension
- Access off West Spring Street
- Overlook Site as a Educational Resource
- Closer to Community
- Possible Re-use of Existing School for Other Needs

CONS

- Well Protection Area (6 Months Permitting +/-)
- NHESP Possible Restrictions
- Water Department Jurisdiction
- Groundwater Protection District
- Tashmoo Pond Watershed Protection District
- Water Department has Investments in Site
- Archeological Survey Required

MANTER WELL SITE | Assessor Map








Figure X: Natural Heritage and Endangered Species Program
Tisbury Elementary School - Manter Well Site
Tisbury, Massachusetts



Figure X: DEP Wellhead Protection Area
Tisbury Elementary School - Manter Well Site
Tisbury, Massachusetts





Figure X: Contours
Tisbury Elementary School - Manter Well Site
Tisbury, Massachusetts

PROS


- Town Owned
- Town Water Available
- Electrical Utilities Available
- Adequate Lot Size
- Possible Re-use of Existing School for Other Needs

CONS

- Access thru Oak Bluffs.
- Well Protection Area (6 Months Permitting +/-)
- NHESP Possible Restrictions.
- Uncertain Sewer Connection
- Not Central to Village (South of State Road)
- Groundwater Protection District
- Tashmoo Pond Watershed Protection District
- Archeological Survey Required

EXISTING SCHOOL SITE | Assessor Map










Figure X: Contours
Fisbury Elementary School
Fisbury, Massachusetts

PROS

- Current School Site
- Central to Served Population
- Familiar
- Simplified Permitting Process
- No Historic Restrictions
- Possible Restoration of Historic Building

CONS


- Small Site Size
- Disruption of Education During Construction
- Possible Loss of Historic Fabric if Replaced with New Building
- Loss of Opportunity to Repurpose Building for Other Town Needs
- Existing WICKS Set Back Restrictions

SITES OVERVIEW



FINAL SITES SELECTED FOR FURTHER REVIEW DURING THE NEXT PROJECT PHASE

- Tisbury Elementary School Site
- Tashmoo Well Site
- Manter Well Site






DAY 1: January 23rd

- Introduction & Workshop Goals
- 21st Century Schools & Learning Goals
- SCOG Analysis
- Present and Future Educational Priorities
- Design Patterns










PROGRAMMING | LEARNING GOALS



- 1. Effective Communication (82 Votes)
- 2. Empathy and Integrity (70 Votes)
- 3. Curiosity and Creativity (66 Votes)
- 4. Joy and Play (54 Votes)
- 5. Problem Solving and Critical Thinking (40 Votes)



- 6. Disciplined Mind (26 Votes)
- 7. Adaptability and Agility (24 Votes)
- 8. Mastery of Core Content (16 Votes)
- 9. Citizenship and Ethics (15 Votes)
- 10. Communication as Resource (8 Votes)
- 11. 5 C's (8 Votes)



PROGRAMMING | DESIGN PATTERNS



- 1. Outdoor Learning Spaces (45 Votes)
- 2. Neighborhoods (40 Votes)
- 3. Distributed Resources (27 Votes)
- 4. Display and Exhibition (28 Votes)
- 5. Gathering Spaces and Hubs (26 Votes)
- 6. Garage Doors (25 Votes)
- 7. Natural Light (25 Votes)
- 8. Scalable Spaces (16 Votes)
- 9. Alternative/ Effective Storage (16 Votes)
- 10. Flex Spaces (15 Votes)
- 11. Agile Classroom (13 Votes)
- 12. Cafetorium (11 Votes)
- 13. Community Use Gym, Café, and Auditorium (10 Votes)

- 13. Sustainability (10 Votes)
- 14. Tisbury Triangle (10 Votes)
- 15. Any Hallway Workspace (9 Votes)
- 16. Blended Learning (9 Votes)
- 18. Welcoming /Gatekeeping (9 Votes)
- 19. Amphitheater (8 Votes)
- 20. Breakout Spaces (8 Votes)
- 21. Maker Spaces and Fab Labs (7 Votes)
- 22. Distributed Dining (6 Votes)
- 23. Teacher Work Areas (6 Votes)
- 24. Public Space Separate from Classroom Spaces (6 Votes)
- 25. Bench Cubbies (6 Votes)
- **26.** Wayfinding (6 Votes)












DAY 2: January 24th

- Workshop Goals
- Student Participation & Activities
- Guiding Principles of Design
- Blue Sky Ideas









PROGRAMMING | STUDENT PRIORITIES & THOUGHTS





BUILDING ME -worm place when diapped of · Bigger Gym

. Tewer stairs (scalators) 2 flows -

MY PRIORITIES FOR THE NEW

· Comty chairs (not plastic)

· No Hovescent lights

· Biggy Stage

Level floors

. Teachers own buttoms Toy slides

- 91955

· Bigger band rose

· Vending Madrics - healthy tood

· round toldes

. Better tood

- According to a separate from gran water foundams - higher no holes in ceelings - Micker collays

- kids lunge

· befor smart

· brager lesters


- Belor HVAC

· Better willdays · YThe damas m Scure









Redbord

- Gym

· Specials

Sports

Cooking

· Tiger Talk

· Morning meeting

· holday sing along

· fun run

· field day

· Wellness

· DARE - aunding drugs

· FIFLD TRIPS - offishing

Shannandoah

· Student consel

. Drama

- school play - in gym Bon Bon - winting club


- mayorine
· mathlab - homewall club





FACULTY MEETINGS | NEEDS AND ADJACENCIES





SPACE SUMMARY UDPATE | comparing existing, new, & msba standards



		EXISTING	NEW	<u>MSBA</u>
•	Core Academic	15,998 SF	22,600SF	15,160 SF
•	Special Education	2,582 SF	4,700SF	4,530 SF
•	Art and Music	2,805 SF	3,425SF	3,125 SF
•	Voc & Tech	1,657 SF	2,200 SF	3,200 SF
•	Health and PE	5,972 SF	7,545 SF	8,345 SF
•	Media Center	1,965 SF	2,316 SF	2,316 SF
•	Dining and Food	1,570 SF	5,338 SF	5,738 SF
•	Medical	253 SF	510 SF	510 SF
•	Administration	1,402 SF	2,457 SF	2,526 SF
•	Custodial	427 SF	1,844 SF	1,844 SF
•	Other	388 SF	-	
		35,019 NSF	52,935 NSF	47,294 NSF

5,641 NSF OVER MSBA

TEST FIT ON TISBURY SCHOOL SITE | ADDITION-RENOVATION





TEST FIT ON TISBURY SCHOOL SITE | 2-STORY NEW CONSTRUCTION





TEST FIT ON TASHMOO WELL SITE | 3-STORY NEW CONSTRUCTION





TEST FIT ON MANTER WELL SITE | 2-STORY NEW CONSTRUCTION





PRELIMINARY ESTIMATE | ALL OPTIONS









Estimated Construction Cost: \$17 Million - \$40 Million

Estimated Project Cost: \$21 Million - \$50 Million







FUTURE SCHEDULE



Annual Town Meeting

April 25th, 2017 – Update on Study

Preferred Design Submission

May 18th, 2017

MSBA Board Meeting

June 28th, 2017

Schematic Design Submission

November 9th, 2017

Fall Town Meeting



Building Committee Presentation for:

Tisbury Elementary School



AGENDA|



- 1. Community Workshop Report
- 2. Discussion of Options
 - 1. Base Repair
 - 2. Addition / Renovation
 - 3. New
 - 4. New Tashmoo
 - 5. New Manter
- 3. Infrastructure Meeting with Department Heads Report
- 4. PSR Schedule
- 5. Full Project Schedule



Monday April 3, 2017

TWO COMMUNITY FORUMS:





10:30 AM 7:00 PM

26 Attendees 39 Attendees

4 small groups 5 small groups

Examples of Reports Back to Larger Group:





COMMUNITY FORUM | ADDITION-RENOVATION OPTION 2





COMMON CONS

- Limited space for site amenities
- Disruption to students
- Multiple access points in relation to security
- Visibility of students in relation to security

COMMON CONS

- Awkward and divided site
- Unsafe, exposed
- Cost?

COMMUNITY FORUM | ADDITION-RENOVATION OPTION 2





COMMON PROS

- Central to Students,
 Downtown, Community
- Retains historic character
- Multiple access points in relation to traffic and circulation
- Walkable
- Visibility of students in relation to community connections

OTHER PROS

- Adjacency to EMS
- **Familiarity**

COMMUNITY FORUM | 2-STORY NEW CONSTRUCTION OPTION 3





COMMON CONS

- Limited space for site amenities
- Disruption of students to lesser degree than Option 2
- Loss of historic fabric
- Multiple access points in relation to security

OTHER CONS

- Too Big
- Loss of age segregation in play areas

COMMUNITY FORUM | 2-STORY NEW CONSTRUCTION OPTION 3





COMMON PROS

- Central to students, downtown, community
- Less disruption to students than Option 2
- Multiple access points in relation to traffic and circulation

OTHER PROS

- New building, flexibility for educational program
- Familiarity of site
- Walkable (walk to the sea)
- Better use of site than renovation options

COMMUNITY FORUM | 3-STORY NEW CONSTRUCTION TASHMOO SITE OPTION 4





COMMON CONS

- Limited space
- Change of town character
- Single access point
- Not walkable
- Conflicts with Water Dept.
- Steep access drive

OTHER CONS

- Location out of village
- Taking open space
- Too little gain for relocation
- 4 groups felt it should not be considered

COMMUNITY FORUM | 3-STORY NEW CONSTRUCTION TASHMOO SITE OPTION 4





COMMON PROS

 Retains historic value of existing school if re-used by town for other purposes

OTHER PROS

- Location closer to village than alternative
- Potential water views

COMMUNITY FORUMS | 2-STORY NEW CONSTRUCTION MANTER OPTION 5





COMMON CONS

- Requires transporation (not walkable)
- Change of town character decentralization
- Traffic single point of access
- Too far out of town

OTHER CONS

- Future concerns with well
- Developing virgin land
- Need for infrastructure improvement

COMMUNITY FORUMS | 2-STORY NEW CONSTRUCTION MANTER OPTION 5





COMMON PROS

- Many possibilities, most flexible building design
- More options for site amenities
- Retains historic fabric
- Peaceful environment

OTHER PROS

- Connections to nature for educational purposes
- Not disruptive to students during construction

COMMUNITY FORUMS | SUMMARY












GENERAL COMMENTS

- LEED Certification
- Explore Renewable Energy
 - Consider Flexibility of Site
- Consider long term maintenance
- Consider Tax Implication
- Consider Re-Uses for Existing School
- Only two groups voted on the options. These votes indicated a preference for a new building;
 Option 3 and 5
- Consider 3 Story New Option

TEST FIT ON TISBURY SCHOOL SITE | BASE REPAIR OPTION 1





PROBABLE COSTS

CONSTRUCTION COST: \$ 17,119,724

PROJECT COST: \$ 21,502,668

TOTAL COST/SF: \$ 397/SF

ESTIMATED GRANT: \$ 6,671,638

- ADA Upgrades
- Code Upgrades
- Envelope Upgrades
- Finish Upgrades
- System Upgrades

PHASING REQUIRED

TEST FIT ON TISBURY SCHOOL SITE | ADDITION-RENOVATION OPTION 2





PROBABLE COSTS

CONSTRUCTION COST: \$ 39,771,397

PROJECT COST: \$ 49,953,560

TOTAL COST/SF: \$ 621/SF

ESTIMATED GRANT: \$ 15,499,103

PHASING REQUIRED

TEST FIT ON TISBURY SCHOOL SITE | 2-STORY NEW CONSTRUCTION OPTION 3





PROBABLE COSTS

CONSTRUCTION COST: \$ 40,677,692

PROJECT COST: \$ 50,489,076

TOTAL COST/SF: \$ 636/SF

ESTIMATED GRANT: \$ 15,478,906

PHASING REQUIRED

TEST FIT ON TASHMOO WELL SITE | 3-STORY NEW CONSTRUCTION OPTION 4





PROBABLE COSTS

CONSTRUCTION COST: \$ 39,372,435

PROJECT COST: \$ 48,868,993

COST/SF: \$ 615/SF

ESTIMATED GRANT: \$ 14,982,222

NO PHASING REQUIRED

9

TEST FIT ON MANTER WELL SITE | 2-STORY NEW CONSTRUCTION OPTION 5





PROBABLE COSTS

CONSTRUCTION COST: \$ 40,899,064

PROJECT COST: \$ 49,968,819

TOTAL COST/SF: \$ 629/SF

ESTIMATED GRANT: \$ 15,029,383

NO PHASING REQUIRED

PROBABLE COST COMPARISON | ALL OPTIONS



OPTION	CONSTRUCTION COST	PROJECT COST	TOTAL COST/SF	TISBURY SHARE
Option 1- Base Repair	\$17,119,724	\$21,502,668	\$397/SF	\$14,831,030
Option 2 – Add/Reno	\$39,771,397	\$49,953,560	\$621/SF	\$34,454,457
Option 3 – New 2-Story Tisbury	\$40,677,692	\$50,489,076	\$636/SF	\$35,010,170
Option 4 – New 3- Story Tashmoo	\$39,372,435	\$48,868,993	\$615/SF	\$33,886,771
Option 5 – New 2- Story Manter	\$40,899,064	\$49,968,819	\$629/SF	\$34,939,436

INFRASTRUCTURE DEPARTMENT HEAD MEETING












GENERAL COMMENTS

- Oak Bluffs will cooperate if Manter is elected site
- Discussion as to sewer availability to Manter
- Water Dept. confirms 400' protective radius to well
- Police: Manter location preferred in relation to response to/control of critical events
- DPW: Manter easier to maintain
- Finance: Not wide cost variance between options
- **Discussed Alternate Site**

ALTERNATIVE SITE





FEASIBILITY STUDY SCHEDULE



April 25th

Town Meeting (7:00 PM)

April 26th

- Building Committee Meeting
 - Review Alternative Layouts

MAY 10th

- Building Committee Meeting
 - Review Alternative Costs
 - Vote on Preferred Schematic

MAY 18th

Submit Preferred Schematic Report to MSBA

JUNE 28th

MSBA Board Meeting

ALTERNATIVE FEASIBILITY STUDY SCHEDULE



JUNE 29th

Submit Preferred Schematic Report to MSBA

SEPTEMBER 14th

MSBA Board Meeting



THANK YOU





Town Meeting Presentation for:

Tisbury Elementary School Project



FEASIBILITY STUDY OVERVIEW | 20 Months



Partnership with the Massachusetts School Building Authority

2015 April
 Statement of Interest submitted to MSBA

2016 May
 MSBA invitation to Feasibility Study

2016 September Owner's Project Manager Selected

2016 December Architect Selected

Feasibility Study – Three Parts

- Preliminary Design Program
 - December 2016 through March 28, 2017
- Preferred Schematic Design
 - March 28, 2017 through June 29, 2017
- Schematic Design
 - August 23, 2017 through November 9, 2017

MSBA Review and Board Approval

- Project Scope and Budget
 - December 13, 2017

Study Objectives

Identify the most educationally appropriate, flexible, sustainable and cost effective solution

FEASIBILITY STUDY FIRST PHASE PRELIMINARY DESIGN |



- Existing Condition Assessment
- Educational Visioning
- Educational Planning and Programming
- Alternative Site Identification and Selection
- Preliminary Alternatives Identification and Selection

Preliminary Design Submission to MSBA March 28th, 2017

EXISTING SPACE PROGRAM |



EXISTING NET ASSIGNABLE AREAS:

Core Academic Spaces

Special Education

Art and Music

Vocations & Technology

Health and Physical Ed

Media Center

Dining and Food Service

Medical

Administration

Custodial

Other

Existing

15,998 SF

2,582 SF

2,805 SF

1,657 SF

5,972 SF

1,965 SF

1,570 SF

253 SF

1,402 SF

427 SF

388 SF

35,019 NSF 56,410 GSF





EXISTING CONDITIONS | Site



- Utilities
- Vegetation
- Parking
- Circulation
- Playfields
- Playgrounds
- Site Furnishings




















EXISTING CONDITIONS | Exterior





EXISTING CONDITIONS | Interior



































EXISTING CONDITIONS | Building Systems , Structure & MEP





























EXISTING CONDITIONS | Crowding

































EDUCATIONAL VISIONING | Format and Attendance



Monday and Tuesday January 23 and 24, 2017

Full Day Visioning Sessions:





January 23 January 24

35 Attendees 40 Attendees

6 small groups 6 small groups

- Strengths,Challenges,Opportunities andGoals
- Educational/Learning Priorities
- Design Patterns
- Guiding Principles






EDUCATIONAL VISIONING | Guiding Principles of Design




- 1. Small School Feel, K-8 Pride
- 2. Outdoor Learning
- 3. Personal, Connection, and Ownership
- 4. Adaptable Spaces
- 5. Sustainability
- 6. Community Collaboration/Cooperation













SPACE PROGRAM | Comparison



COMPARISON OF EXISTING TO PROPOSED


	Existing	Proposed
Core Academic Spaces	15,998 SF	22,600 SF
Special Education	2,582 SF	4,700 SF
Art and Music	2,805 SF	3,425 SF
Vocations & Technology	1,657 SF	2,200 SF
Health and Physical Ed	5,972 SF	7,545 SF
Media Center	1,965 SF	2,316 SF
Dining and Food Service	1,570 SF	5,338 SF
Medical	253 SF	510 SF
Administration	1,402 SF	2,457 SF
Custodial	427 SF	1,844 SF
Other	388 SF	0 SF
	35,019 NSF	52,935 NSF

6 SITES EXPLORED BY STUDY



REDUCED TO 3 BY PROCESS:

- EXISTING SITE
- TASHMOO WELL SITE
- MANTER WELL SITE



COMMUNITY FORUMS | Format and Attendance



Monday April 3, 2017

TWO COMMUNITY FORUMS:




10:30 AM 7:00 PM


26 Attendees 39 Attendees

4 small groups 5 small groups

3 SITE FURTHER REDUCED TO 2 SITES

- Existing School Site
- Manter Well Site





RENOVATION / ADDITION |





Probable Project Cost: \$49-51 Million

Preliminary Town Share: \$34-36 Million

- 3-Story Existing Building
- Phased/Occupied Renovation and New Construction
- Additional Construction
 Required to Enable School
 Operations During
 Construction

NEW CONSTRUCTION ON EXISTING SITE |





Probable Project Cost: \$50-52 Million

Preliminary Town Share: \$35-37 Million

- 2 -Story Building
- Phased/Occupied New Construction
- Additional Construction
 Required to Enable School
 Operations During
 Construction

NEW CONSTRUCTION ON MANTER SITE |





Probable Project Cost: \$49-51 Million

Preliminary Town Share: \$34-36 Million

- 2 Story Building
- New Construction on Available Land at Manter Well Site
- No Phasing Required

IMPORTANT UPCOMING DATES |



Student Presentations

Friday - April 28, 2017 at Tisbury School

PTO Presentation / Discussion

Friday - April 28, 2017 at Tisbury School 7pm

Vision Council Meeting

Monday - May 1, 2017 at Senior Center 6pm

Building Committee Meetings

Wednesday - May 3, 2017

Wednesday - May 24, 2017

Community Forum

Mid May - Place and Time TBD

FUTURE SCHEDULE



Preferred Design Submission June 29, 2017

MSBA Board Meeting

August 23, 2017

Schematic Design Submission

November 9th, 2017

MSBA Board Approval

December 14, 2017

Town Meeting

2018 TBD

Project Completion

September 2020



BE INFORMED VIA WEBSITE:

www.tisbury-school-project.com

ASK A QUESTION VIA EMAIL:

tisburyschoolproject@gmail.com

PARTICIPATE VIA SURVEY:

www.surveymonkey.com/r/ZKX5HH2

DESIGN













DESIGN IS IN EVERYTHING AND EVERYWHERE!!

WHAT IS DESIGN?



Tisbury, MA | Tisbury School



WHO IS AN ARCHITECT?



An Architect **DESIGNS** all types of Buildings:



- A HOME
- A GROCERY STORE
- A HOSPITAL
- A CHURCH














What is Building Design?



How a building is going to look and how a building will work.








Design Team

The Architect works with the Client To think of Ideas for the Building.

DESIGN GOALS FOR THE NEW TISBURY SCHOOL:

- 1. Small School Feel, K-8 Pride
- 2. Outdoor Learning
- 3. Personalization, Connection, and Ownership
- 4. Adaptable Spaces
- 5. Sustainability
- 6. Community Collaboration/Cooperation











Design Team

The Architect works with a Team of designers to make the Instructions for Building a building.

- Structural Engineer
- Mechanical Engineer
- Electrical Engineer
- Plumbing Engineer
- Landscape Architect
- Consultants



Instructions



What is Next?

Once the Instructions are complete, the Design

Team works with a Contractor to Build the Building.





Who is the Contractor?



1. Build the Foundation







- 1. Build the Foundation
- 2. Build the Floors






- 1. Build the Foundation
- 2. Build the Floors
- 3. Build the Walls





- 1. Build the Foundation
- 2. Build the Floors
- 3. Build the Walls
- 4. Build the remaining Floors and Walls






- 1. Build the Foundation
- 2. Build the Floors
- 3. Build the Walls
- 4. Build the remaining Floors and Walls

5. Build the Roof



The Final House has a STYLE







SEASIDE COTTAGE?



MODERN HOUSE?


Schools have STYLES too








Your School- Tisbury School



Tisbury School



Tisbury School: Exterior conditions



Inside Your School:











Tisbury School: Crowded Conditions



























Tisbury School Options

OPTION NO. 1 REPAIR



There are 4 OPTIONS

for your future school.



4. Beinghtalteigipholeansk modutates existingsled.



OPTION NO. 2 RENOVATE AND ADDITION





OPTION NO 3. NEW SCHOOL at the same location




Tisbury School Options

OPTION 4 NEW SCHOOL at a new location: Manter Well



Tisbury School Options

2 OPTIONS FOR LOCATIONS:



Tisbury School Ideas

WHAT KIND OF SPACES WOULD YOU LIKE?














Tisbury School



WHAT DO YOU THINK?



DESIGN













DESIGN IS IN EVERYTHING AND EVERYWHERE!!

WHAT IS DESIGN?





Your thoughts are the architects of your destiny.

David O. McKay









WHO IS AN ARCHITECT?



An Architect DESIGNS all types of Buildings:



YOUR SCHOOL

- A HOME
- A GROCERY STORE
- A HOSPITAL
- A CHURCH









What is a Building Design?



How a
BUILDING
is going to LOOK
and how a building
will WORK.




Designing

The Architect works with the Client To think of Ideas for the Building.

DESIGN GOALS FOR THE NEW TISBURY SCHOOL:

- 1. Small School Feel, K-8 Pride
- 2. Outdoor Learning
- 3. Personalization, Connection, and Ownership
- 4. Adaptable Spaces
- 5. Sustainability
- 6. Community Collaboration/Cooperation












Design Team

The Architect works with a Team of Designers to create the Instructions for building a Building.

- Structural Engineer
- Mechanical Engineer
- Electrical Engineer
- Plumbing Engineer
- Landscape Architect
- Consultants



Instructions



What is Next?

Once the Instructions are complete,

the Design Team

works with a Contractor to Build the Building.





Who is the Contractor?



1. Build the Foundation





- 1. Build the Foundation
- 2. Build the Floors








- 1. Build the Foundation
- 2. Build the Floors
- 3. Build the Walls





- 1. Build the Foundation
- 2. Build the Floors
- 3. Build the Walls
- 4. Build the remaining Floors and Walls






- 1. Build the Foundation
- 2. Build the Floors
- 3. Build the Walls
- 4. Build the remaining Floors and Walls

5. Build the Roof



The Final House has a STYLE



GOTHIC FARM HOUSE?



SEASIDE COTTAGE?



MODERN HOUSE?


Schools have STYLES too








Your School- Tisbury School



Tisbury School



Tisbury School: Exterior conditions



Tisbury School: Interior spaces











Tisbury School: Crowded Conditions



























Tisbury School Options

OPTION NO. 1 REPAIR



There are 4 OPTIONS

for your future school.



4. Beinghtalteigipholeansk modutates existingsled.



OPTION NO. 2 RENOVATE AND ADDITION





OPTION NO 3. NEW SCHOOL at the same location




Tisbury School Options

OPTION 4 NEW SCHOOL at a new location: Manter Well



Tisbury School Options

2 OPTIONS FOR LOCATIONS:



Tisbury School Ideas

WHAT KIND OF SPACES WOULD YOU LIKE?














Tisbury School



WHAT DO YOU THINK?





Building Committee Presentation for:

Tisbury Elementary School





1. Discussion of Options

- 1. Addition / Renovation
- 2. Review HVAC Options for the Addition/Renovation Option
- 3. New 2-Story School on the Tisbury School Site
- 4. New 3-Story School on the Tisbury School Site
- 5. New 2-Story School on the Manter Well Site

2. Previous Event Schedule & Upcoming Events


ADDITION-RENOVATION | SITE PLAN






ADDITION-RENOVATION | FLOOR PLANS





ADDITION-RENOVATION | FLOOR PLANS





SECOND FLOOR PLAN

ADDITION-RENOVATION | FLOOR PLANS





THIRD FLOOR PLAN


ADDITION-RENOVATION | MASSING





ADDITION-RENOVATION | HVAC UNIT VENTILATOR OPTION





- 1. Unit ventilator in each classroom
- 2. Modern units can be furnished with energy efficiency features such as CO2 based demand controlled ventilation (DCV) sequence and ECM motors.
- 3. Modern units utilize larger more efficient fans for quieter operation.
- 4. Unit ventilators reduce need for above ceiling supply and return ductwork but will still require a general exhaust system which is much smaller than traditional supply and return system.




OPTION #1

CLASSROOM UNIT
VENTILATOR SYSTEM

ADDITION-RENOVATION | HVAC FANCOIL SYSTEM W/ PERIMETER FINTUBE RADIATION





- 1. Each classroom will have low profile fancoil unit above ceiling.
- 2. Outside air is introduced via ductwork connected to a rooftop energy recovery unit (ERV).
- 3. Unit can be furnished with ECM motor.
- 4. Heat loss will be offset with hot water fintube radiation.


NEW 2-STORY OPTION, TISBURY SITE | SITE PLAN





NEW 2-STORY OPTION, TISBURY SITE | FLOOR PLANS






NEW 2-STORY OPTION, TISBURY SITE | FLOOR PLANS










NEW 3-STORY OPTION, TISBURY SITE | SITE PLAN






NEW 3-STORY OPTION, TISBURY SITE | FLOOR PLANS






NEW 3-STORY OPTION, TISBURY SITE | FLOOR PLANS









NEW 2-STORY OPTION, MANTER SITE | SITE PLAN





NEW 2-STORY OPTION, MANTER SITE | FLOOR PLANS





NEW 2-STORY OPTION, MANTER SITE | FLOOR PLANS





NEW 2-STORY OPTION, MANTER SITE | MASSING





SCHEDULE



PREVIOUS EVENTS

APRIL 3RD

Community Forums

APRIL 10TH

Interdepartmental Meeting

APRIL 11TH

Selectmen's Meeting

APRIL 25th

Town Meeting

APRIL 28th

Student Presentations & PTO Meeting

MAY 1st

Vision Council Presentation

UPCOMING SCHEDULE

MAY 24TH TO CONFIRM

Building Committee Meeting

JUNE 7TH TO CONFIRM

Building Committee Meeting

JUNE 21ST TO CONFIRM

Building Committee Meeting

JUNE 29th

Submit Preferred Schematic Report to MSBA

AUGUST 23RD

MSBA Board Meeting



Building Committee Presentation for:

Tisbury Elementary School



AGENDA|



1. Discussion of Options

- 1. Addition / Renovation (Site, Phasing, Plans)
- 2. New 2-Story School on the Tisbury School Site (Site, Phasing, Plans)
- 3. New 3-Story School on the Tisbury School Site (Site, Phasing, Plans)
- 4. New 2-Story School on the Manter Well Site (Site, Phasing, Plans)
- 2. Modular Units
- 3. Upcoming Events

ADDITION-RENOVATION | SITE PLAN





	ADD/RENO ON TISBURY
Turf Play Area (SF)	65,037 SF
Hard Surface Play Area (SF)	3,522 SF
Structured Play Area (SF)	11,793 SF
TOTALS:	80,352 SF *
Parking Spaces	80
Parent Drop off (LF)	358

^{* 125,000} SF GOAL





Existing Building to Remain: 80%

30-35% will be salvaged






Phase 1 Modular Unit:

- Music and Spanish Classrooms
- Unit Size: 5,214 SF
- (4) 770 SF Classrooms
 w/ Restrooms

PHASE 1: Set Up Construction Area
Build Classroom Modular Unit
Demolish Existing Gym Addition

2 Months





PHASE 2: Construct Addition

14 Months





PHASE 3: Move staging to West side of existing building.

Build Modular Units & move school to Units and addition.

Demolish Interior of Existing to Remain Building and White House

2 Months (Summer 2020)

Phase 3

- Use of the new addition while renovation of existing is taking place
- Admin will be temporarily housed in addition until renovation is complete.

Modular Units:

- K-8 Classrooms, (2)
 Science Classrooms and (4) Classrooms for
 Special Education
- Each Unit is 12,920 SF
- Each Classroom is approx. 780 SF





PHASE 4: Renovate Interior of Existing to Remain Building 9 Months






PHASE 5: Remove Modular Units, staging and finish site work 2 Months (Summer 2021)

ADDITION-RENOVATION | FLOOR PLANS






FIRST FLOOR PLAN

ADDITION-RENOVATION | FLOOR PLANS






SECOND FLOOR PLAN

ADDITION-RENOVATION | FLOOR PLANS









NEW 2-STORY OPTION, TISBURY SITE | SITE PLAN





	NEW 2 STORY ON TISBURY
Turf Play Area (SF)	63,499 SF
Hard Surface Play Area (SF)	4,200 SF
Structured Play Area (SF)	12,613 SF
TOTAL	80,312 SF *
Parking Spaces	58
Parent Drop off (LF)	325
	* 125.000 SF GOAL


^{* 125,000} SF GOAL





- 1938 Gym Addition to be demolished prior to construction.
- 1929 Existing Building & 1995 Addition to remain open while new school is built.






Phase 1

Modular Unit:

- Music and SpanishClassrooms
- Unit Size: 5,214 SF
- (4) 770 SF Classrooms
 w/ Restrooms


PHASE 1: Set Up Construction Staging and Fencing
Build Modular Unit
Demolish Existing Gym Addition
2 Months





PHASE 2: Construct New Building
18 Months





PHASE 3: Demolish Existing Building and White House,
Set Up Staging Area and Remove Modular Unit
4 Months





PHASE 4: Finish Site Work and Remove Staging
3 Months

NEW 2-STORY OPTION, TISBURY SITE | FLOOR PLANS






NEW 2-STORY OPTION, TISBURY SITE | FLOOR PLANS









NEW 3-STORY OPTION, TISBURY SITE | SITE PLAN





	NEW 3 STORY ON TISBURY
Turf Play Area (SF)	73,205 SF
Hard Surface Play Area (SF)	4,200 SF
Structured Play Area (SF)	16,113 SF
TOTAL	93,518 SF *
Parking Spaces	70
Parent Drop off (LF)	297
	* 125,000 SF GOAL






Modular Units: None Required

Total Project Duration: July 2019 – Aug. 2021 (26 Months)





Modular Units: None Required


PHASE 1: Set Up Construction Staging and Fencing

1 Month

Total Project Duration: July 2019 – Aug. 2021 (26 Months)

NEW 3-STORY OPTION, TISBURY SITE | PHASING






Modular Units: None Required

PHASE 2: Construct New Building March 2019
18 Months

Total Project Duration: July 2019 – Aug. 2021 (26 Months)

NEW 3-STORY OPTION, TISBURY SITE | PHASING






Modular Units: None Required

PHASE 3: Demolish Existing Building and White House 3 Months

Total Project Duration: July 2019 – Aug. 2021 (26 Months)

NEW 3-STORY OPTION, TISBURY SITE | PHASING





Modular Units: None Required


PHASE 4: Finish Site Work and Remove Staging

3 Months

Total Project Duration: July 2019 – Aug. 2021 (25 Months)

NEW 3-STORY OPTION, TISBURY SITE | FLOOR PLANS






NEW 3-STORY OPTION, TISBURY SITE | FLOOR PLANS





NEW 3-STORY OPTION, TISBURY SITE | MASSING





NEW 2-STORY OPTION, MANTER SITE | SITE PLAN






	NEW 2 STORY ON MANTER
Turf Play Area (SF)	111,000 SF
Hard Surface Play Area (SF)	4,200 SF
Structured Play Area (SF)	8,720 SF
TOTAL	123,920 SF *
Parking Spaces	70
Parent Drop off (LF)	295
	* 125,000 SF GOAL

Total Project Duration: March 2019 – Sept. 2020 (18 Months)

NEW 2-STORY OPTION, MANTER SITE | FLOOR PLANS





NEW 2-STORY OPTION, MANTER SITE | FLOOR PLANS





NEW 2-STORY OPTION, MANTER SITE | MASSING





PHASING COMPARISON|



	PHASE 1 (MONTHS)	PHASE 2 (MONTHS)	PHASE 3 (MONTHS)	PHASE 4 (MONTHS)	PHASE 5 (MONTHS)	TOTAL (MONTHS)
ADDITION/ RENOVATION	2	14	2	9	2	29
	Mar. 2019– April 2019	May 2019 – July 2020	Aug 2020 – Sept. 2020	Oct. 2020 – June 2021	July 2021 – Aug. 2021	Occupancy Aug. 2021
NEW 2-STORY ON TISBURY	2	18	4	3	N/A	27
	Mar. 2019– April 2019	May 2019 – Nov. 2020	Dec. 2020 – Mar. 2021	Apr. 2021 – June 2021	N/A	Occupancy June 2021
NEW 3-STORY ON TISBURY	1	18	3	3		25
	July 2019	Aug. 2019 – Feb 2021	Mar. 2021 – May 2021	June 2021 – Aug. 2021		Occupancy Aug. 2021
NEW 2-STORY ON MANTER	NO PHASING REQUIRED (18 MONTHS)					18
	March 2019 – September 2020					Occupancy Sept. 2020

SITE AREAS |



	EXISTING	ADD/RENO ON TISBURY	NEW 2 STORY ON TISBURY	NEW 3 STORY ON TISBURY	NEW 2 STORY ON MANTER
Turf Play Area (SF)	93,224 SF	65,037 SF	63,499 SF	73,205 SF	111,000 SF
Hard Surface Play Area (SF)	3,366 SF	3,522 SF	4,200 SF	4,200 SF	4,200 SF
Structured Play Area (SF)	6,075 SF	11,793 SF	12,613 SF	16,113 SF	8,720 SF
TOTAL	102,665 SF *	80,352 SF *	80,312 SF *	93,518 SF *	123,920 SF *
Parking Spaces	71	80	58	70	70
Parent Dropoff (LF)	165	358	325	297	295

^{* 125,000} SF GOAL

Modular Units | Leominster School











SCHEDULE



UPCOMING SCHEDULE

MAY 24TH Public Forum

JUNE 7TH Building Committee Meeting

JUNE 21ST Building Committee Meeting

JUNE 29th Submit Preferred Schematic Report to MSBA

AUGUST 23RD MSBA Board Meeting